COMPLETION REPORT

1	Name of the work	Improvements to roads & drain at 2nd A Cross Diffence Colony in ward No. 14 Bagalagunte
2	Sanctioned Estimate No. & Date	T.S.NO. EO/DD/070/14-15dd 29.10.2014
3	Head of Account which is chargeable	Plan fund
4	Instrument Order NO. & Date	WNO. EO/DD/291/14-15 dt 16.3.2015
5	Name Of Contractor	Sri. N. Shivananda, No.35, 2nd cross, 1st A Main road, Defence Colony, Bagalagunte, Bangalore.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	———
7	Measurement recorded in	MBNO 3413 Pno. 341214 to 341218
8	Check Measurement of the Asst	MB NO 3413/14-15 page No 341214 to 341218
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	D.J. ಮಂಜುನಾಥ
	b) Asst. Exe Engineer	ಸಂತೋಷ್

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
8 ಲಕ್ಷ	7392650		

1) Certified that the above work has been completed within the stipulated time noted in the

2) Certified that the contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

ಜಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073

28/5/15

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57

ಮುಖ್ಯ ಅಧಿಕಾರಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ